GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department – RCVM division – R&R grant – work "Construction of R&R colony with civic amenities at Pothavaram-2(V) in Devipatnam (M) of East Godavari District, Est cost Rs.734.69 lakhs – Submission of 3rd EOAT up to 30-06-2021 without LD's– Orders-Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 363 **Dated: 21-09-2020.**
Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.Rc.No.888/AEE4 /DEEIII/R&R RCVM/Pothavaram-2/3rd EOAT/TW, dt:20/08/2020.

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada has stated that the 3rd EOAT proposals for the work "Construction of R&R colony with civic amenities at Pothavaram-2 (V), Devipatnam (M) of E.G district, Est cost Rs.734.69 lakhs" up to 30.06.2021 without proposing LDs as recommended by EE/TW/RC Varam.

2. The above subject work was administratively sanctioned for Rs.734.69 lakhs vide proceedings dated:13.07.2017 & technically sanctioned for Rs.734.69 lakhs vide proceedings dated:07.12.2017 . The work was entrusted to M/s SR Edifice Pvt Ltd on tender basis @3.29% excess over the E.C.V with a completion period of 12 months vide Agreement dated:09-07-2018. The 1st EOAT without LDs is sanctioned for the said work up to 17.02.2020 vide proceedings dated:01-10-2019 & 2nd EOAT without LDs is sanctioned for the said work up to 05.07.2020 vide proceedings dated:15-05-2020.

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada has requested for sanction of 3rd EOAT up to 30.06.2021 without LD's, duly stating that with reference to the present circumstances below, the work could not be completed within the 2nd EOAT period due to following reasons Delay occurred due to non-availability of sand (a) Delay occurred due to delay in payments (b) Delay occurred due to COVID-19 lockdown (c) Delay occurred due to additional items & (d) Additional Pdf's of 30 nos are sanctioned to Pothavaram-2 colony.

4. Government after careful examination of the matter and hereby accord permission to the Engineer-in-Chief, Tribal Welfare for granting of 3rd Extension of Agreement Time (EOAT) up to 30.06.2021 without LDs for the work "Providing Additional Infrastructure facilities to R&R Colony with civic amenities at Pothavaram-2(V) in Devipatnam (M) of East Godavari District", Est.Cost.Rs.734.69 Lakhs sanctioned under R&R grant.

5. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNER OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, East Godavari District.
The Project Officer, ITDA, East Godavari District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED:BYORDER//

SECTION OFFICER